

Manasquan Elementary School Renovations and Alterations			For Submission			30-Aug-24 13:12																											
Activity ID	Activity Name	Original Duration	Start	Finish	J F M A M J J A S O N D J F M A M J J A S O N D																												
<b>23-084.1</b>	<b>Manasquan Elementary School Renovations and Alterations</b>	519.9d	05-Jan-24 A	02-Jan-26																													
<b>23-084.1.1</b>	<b>Manasquan Elementary School Renovations</b>	519.9d	05-Jan-24 A	02-Jan-26																													
<b>23-084.1.1.P</b>	<b>Permits</b>	24.0d	05-Jan-24 A	17-Jun-24 A																													
A3600	H&S Receives Signed and Sealed Drawings	3.0d	05-Jan-24 A	09-Jan-24 A																													
A3610	H&S Submits Permit Applications	5.0d	10-Jan-24 A	16-Jan-24 A																													
A3620	Permit Applications Reviewed / Permits Obtained	15.0d	18-Jan-24 A	17-Jun-24 A																													
<b>23-084.1.1.M</b>	<b>Milestones</b>	519.9d	05-Jan-24 A	02-Jan-26																													
A1000	Award / Notice to Proceed	0.0d	05-Jan-24 A																														
A1010	Start Site Improvements at Electrical Gear (Base Bid Work)	0.0d	05-Dec-25																														
A1030	Start Gym Renovations	0.0d	24-Jun-24 A																														
A1040	Start Locker Rooms (May 24, 2024)	0.0d	24-May-24 A																														
A1050	Start Boys & Girls Toilet Room Renovations	0.0d	19-Jul-24 A																														
A1060	Start HVAC Work	0.0d	21-Jun-24 A																														
A1070	Start Alteration & Renovation at 100 Wing	0.0d	09-Jul-24 A																														
A1080	Start Art Room	0.0d	21-Jun-24 A																														
A1090	Start Science Lab Alterations	0.0d	24-Jun-24 A																														
A1100	Site Improvement at Electrical Substantially Complete	0.0d		02-Jan-26*																													
A1110	Gym Renovations Substantially Complete	0.0d		30-Sep-24*																													
A1130	Locker Rooms Substantially Complete	0.0d		15-Nov-24*																													
A1140	Boys & Girls Toilet Room Substantially Complete	0.0d		26-Sep-24*																													
A1150	HVAC Work Substantially Complete	0.0d		23-Dec-24*																													
A1160	100 Wing Substantially Complete	0.0d		20-Nov-25*																													
A1170	Art Room Substantially Complete	0.0d		31-Oct-24*																													
A1180	Science Lab Substantially Complete	0.0d		21-Oct-24*																													
A1190	Last Day of School for Students (June 20, 2024)	0.0d		20-Jun-24 A																													
<b>23-084.1.1.M.1</b>	<b>Submittals &amp; Procurement</b>	498.9d	05-Jan-24 A	04-Dec-25																													
<b>23-084.1.1.M.1.1</b>	<b>Prepare &amp; Submit</b>	60.0d	05-Jan-24 A	12-Sep-24																													
A1200	P&S Structural Steel Framing	40.0d	05-Jan-24 A	30-Apr-24 A																													
A1210	P&S Plastic Laminate Clad Cabinets	60.0d	05-Jan-24 A	12-Mar-24 A																													
A1220	P&S Alum / Glass	60.0d	05-Jan-24 A	30-Apr-24 A																													
A1230	P&S HM Doors & Frames	40.0d	05-Jan-24 A	25-Apr-24 A																													
A1240	P&S Operable Partitions	30.0d	05-Jan-24 A	04-Mar-24 A																													
A1250	P&S Lockers	60.0d	05-Jan-24 A	28-Jun-24 A																													
A1260	P&S Gym Equipment / Bleachers	40.0d	05-Jan-24 A	21-May-24 A																													
A1270	P&S Air Handling Units & Condensers	15.0d	05-Jan-24 A	18-Feb-24 A																													
A1280	P&S Variable Air Volume Boxes	40.0d	05-Jan-24 A	18-Feb-24 A																													
A1290	P&S Exhaust Fans	40.0d	05-Jan-24 A	26-Mar-24 A																													
A1300	P&S Pumps (HP-1 & HP-2)	40.0d	05-Jan-24 A	19-Apr-24 A																													
A1310	P&S Split System (HP-1/ACCU-1)	40.0d	05-Jan-24 A	18-Feb-24 A																													
A1320	P&S Main Distribution Panel	40.0d	05-Jan-24 A	12-Sep-24																													
A1330	P&S Panelboards	30.0d	05-Jan-24 A	23-May-24 A																													
A1340	P&S Fire Alarm System	30.0d	05-Jan-24 A	11-Apr-24 A																													

Activity ID	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D				
<b>23-084.1.1.M.1.2 Owner Review &amp; Approve</b> 174.0d 19-Feb-24 A 26-Sep-24					26-Sep-24; 23-084.1.1.M.1.2 Owner Review & Approve																											
A1350	R&A Structural Steel Framing	10.0d	01-May-24 A	14-May-24 A	R&A Structural Steel Framing																											
A1360	R&A Plastic Laminate Clad Cabinets	10.0d	13-Mar-24 A	25-Apr-24 A	R&A Plastic Laminate Clad Cabinets																											
A1370	R&A Alum / Glass	10.0d	01-May-24 A	14-May-24 A	R&A Alum / Glass																											
A1380	R&A HM Doors & Frames	10.0d	26-Apr-24 A	14-May-24 A	R&A HM Doors & Frames																											
A1390	R&A Operable Partitions	10.0d	05-Mar-24 A	13-Mar-24 A	R&A Operable Partitions																											
A1400	R&A Lockers	10.0d	01-Jul-24 A	25-Jul-24 A	R&A Lockers																											
A1410	R&A Gym Equipment / Bleachers	10.0d	22-May-24 A	03-Jun-24 A	R&A Gym Equipment / Bleachers																											
A1420	R&A Air Handling Units & Condensers	10.0d	19-Feb-24 A	29-Feb-24 A	R&A Air Handling Units & Condensers																											
A1430	R&A Variable Air Volume Boxes	10.0d	19-Feb-24 A	29-Feb-24 A	R&A Variable Air Volume Boxes																											
A1440	R&A Exhaust Fans	10.0d	27-Mar-24 A	04-Apr-24 A	R&A Exhaust Fans																											
A1450	R&A Pumps (HP-1 & HP-2)	10.0d	22-Apr-24 A	01-May-24 A	R&A Pumps (HP-1 & HP-2)																											
A1460	R&A Split System (HP-1/ACCU-1)	10.0d	19-Feb-24 A	29-Feb-24 A	R&A Split System (HP-1/ACCU-1)																											
A1470	R&A Main Distribution Panel	10.0d	13-Sep-24	26-Sep-24	R&A Main Distribution Panel																											
A1480	R&A Panelboards	10.0d	24-May-24 A	29-May-24 A	R&A Panelboards																											
A1490	R&A Fire Alarm System	10.0d	12-Apr-24 A	25-Apr-24 A	R&A Fire Alarm System																											
<b>23-084.1.1.M.1.3 Fabricate &amp; Deliver (Long Lead)</b> 418.9d 01-Mar-24 A 04-Dec-25					04-Dec-25																											
A1500	F&D Structural Steel Framing for Art Room	30.0d	15-May-24 A	16-Sep-24	F&D Structural Steel Framing for Art Room																											
A1505	F&D Structural Steel Framing for Penthouse	30.0d	15-May-24 A	30-Sep-24	F&D Structural Steel Framing for Penthouse																											
A1510	F&D Plastic Laminate Clad Cabinets	60.0d	26-Apr-24 A	29-Jul-24 A	F&D Plastic Laminate Clad Cabinets																											
A1520	F&D Alum / Glass	60.0d	06-Jun-24 A	30-Sep-24	F&D Alum / Glass																											
A1530	F&D HM Doors & Frames	60.0d	15-May-24 A	26-Aug-24 A	F&D HM Doors & Frames																											
A1540	F&D Operable Partitions	80.0d	14-Mar-24 A	05-Sep-24	F&D Operable Partitions																											
A1550	F&D Phenolic Lockers	60.0d	22-Jul-24 A	01-Nov-24	F&D Phenolic Lockers																											
A1555	F&D Metal Lockers	60.0d	02-Jul-24 A	12-Aug-24 A	F&D Metal Lockers																											
A1560	F&D Gym Equipment / Bleachers	60.0d	04-Jun-24 A	09-Sep-24	F&D Gym Equipment / Bleachers																											
A1570	F&D Air Handling Units 15 & 16	132.0d	01-Mar-24 A	22-Jul-24 A	F&D Air Handling Units 15 & 16																											
A1575	F&D Air Handling Unit 17	132.0d	01-Mar-24 A	15-Nov-24	F&D Air Handling Unit 17																											
A1580	F&D Variable Air Volume Boxes	40.0d	01-Mar-24 A	25-Jun-24 A	F&D Variable Air Volume Boxes																											
A1590	F&D Exhaust Fans	35.0d	05-Apr-24 A	15-Jul-24 A	F&D Exhaust Fans																											
A1600	F&D Pumps (HP-1 & HP-2)	40.0d	02-May-24 A	13-Jun-24 A	F&D Pumps (HP-1 & HP-2)																											
A1610	F&D Split System (HP-1/ACCU-2)	40.0d	01-Mar-24 A	04-Sep-24 A	F&D Split System (HP-1/ACCU-2)																											
A1620	F&D Main Distribution Panel	310.0d	27-Sep-24	04-Dec-25	F&D Main Distribution Panel																											
A1630	F&D Panelboards	60.0d	30-May-24 A	26-Jul-24 A	F&D Panelboards																											
A1640	F&D Fire Alarm System	80.0d	26-Apr-24 A	01-Oct-24	F&D Fire Alarm System																											
A3580	F&D Condensing Units	80.0d	01-Mar-24 A	25-Jun-24 A	F&D Condensing Units																											
<b>23-084.1.1.M.1.4 Impacts</b> 102.0d 26-Feb-24 A 16-Aug-24 A					16-Aug-24 A; 23-084.1.1.M.1.4 Impacts																											
<b>23-084.1.1.M.1.4.3 RFI #12: Transformer Panel</b> 10.0d 26-Feb-24 A 16-Aug-24 A					16-Aug-24 A; 23-084.1.1.M.1.4.3 RFI #12: Transformer Panel																											
A3680	Electrician and JCP&L Meeting about Gear Package	0.0d	26-Feb-24 A		Electrician and JCP&L Meeting about Gear Package																											
A3690	Electrician Send RFI and Architect Respond	10.0d	18-Apr-24 A	16-Aug-24 A	Electrician Send RFI and Architect Respond																											
<b>23-084.1.1.M.1.4.1 Owner Requested Window Color Revision</b> 1.0d 05-Jun-24 A 06-Jun-24 A					06-Jun-24 A; 23-084.1.1.M.1.4.1 Owner Requested Window Color Revision																											
A3700	Owner Request Change of Window Color	0.0d	05-Jun-24 A		Owner Request Change of Window Color																											
A3710	Cancel Order and Order New Windows in Revised Color	1.0d	05-Jun-24 A	06-Jun-24 A	Cancel Order and Order New Windows in Revised Color																											

■ Actual Level of Effort    ■ Remaining Work    ■ Critical Remaining Work  
▬ Actual Work    ▬ Milestone    ▬ Summary

THIS IS A HIGH SCHOOL IN THE ES SCHEDULE

NOT SURE WHAT THIS LINE ITEMS MEANS- SHOP DRAWINGS WERE R&r DUE TO PRODUCT DATA NOT SUBMITTED FOR APPROVAL FIRST. SHOP DWGS WERE APPROVED AS NOTED ON 5/18/24

Manasquan Elementary School Renovations and Alterations				For Submission												30-Aug-24 13:12																
Activity ID	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D				
<b>23-084.1.1.M.1.4.2 Phenolic Locker Delays</b>					25-Jul-24 A, 23-084.1.1.M.1.4.2 Phenolic Locker Delays																											
A3720	PSISC Lockers Rejected as Or Equal	6.0d	30-Apr-24 A	08-May-24 A	PSISC Lockers Rejected as Or Equal																											
A3730	PSISC Lockers Resubmitted and Approved	3.0d	22-Jul-24 A	25-Jul-24 A	PSISC Lockers Resubmitted and Approved																											
A3740	RFI #14: Existing Piping in Room 312 G Submitted and Sketch Receiv	13.0d	06-Jun-24 A	25-Jun-24 A	RFI #14: Existing Piping in Room 312 G Submitted and Sketch Received																											
A3750	Revise Shop Drawings as per SKA-2	17.0d	26-Jun-24 A	22-Jul-24 A	Revise Shop Drawings as per SKA-2																											
A3760	Review and Approve Phenolic Locker Shop Drawings Revision #3	2.0d	23-Jul-24 A	25-Jul-24 A	Review and Approve Phenolic Locker Shop Drawings Revision #3																											
<b>23-084.1.1.C Construction</b>					05-Aug-25, 23-084.1.1.C.I																											
<b>23-084.1.1.C.I Impacts</b>					05-Aug-25, 23-084.1.1.C.I																											
A3640	Abatement in 100 Wing Corridor and Vestibule 118A	13.0d	24-Jun-24 A	08-Jul-24 A	Abatement in 100 Wing Corridor and Vestibule 118A																											
A3650	Abatement Phase I Classrooms 101, 103, 105, 107, & 109	8.0d	21-Jun-24 A	08-Jul-24 A	Abatement Phase I Classrooms 101, 103, 105, 107, & 109																											
A3655	Abatement Phase II Classrooms 102, 104, 106, 108, & 110	7.0d	14-Mar-25*	25-Mar-25	Abatement Phase II Classrooms 102, 104, 106, 108, 110																											
A3660	Abatement Phase III Classrooms 111, 112, 113, 114, & 115	9.0d	23-Jul-25*	05-Aug-25	Abatement Phase III Classrooms 111, 112, 113, 114, & 115																											
<b>23-084.1.1.C.I.3 Gym Floor Delays</b>					12-Aug-24 A, 23-084.1.1.C.I.3 Gym Floor Delays																											
<b>23-084.1.1.C.I.3.1 Gym Floor Substrate</b>					26-Jul-24 A, 23-084.1.1.C.I.3.1 Gym Floor Substrate																											
A3790	Gym Floor Substrate found to be Unsuitable and Change Directive Rex	0.0d	12-Jul-24 A	26-Jul-24 A	Gym Floor Substrate found to be Unsuitable and Change Directive Received																											
A3820	Verbal Authorization Received and Self Level Gym Floor Substrate	0.0d	15-Jul-24 A	16-Jul-24 A	Verbal Authorization Received and Self Level Gym Floor Substrate																											
<b>23-084.1.1.C.I.3.2 Gym Floor Pattern</b>					12-Aug-24 A, 23-084.1.1.C.I.3.2 Gym Floor Pattern																											
A3770	Owner Request Floor Pattern Change and Receive Revised ES-A4.41	4.0d	06-Aug-24 A	12-Aug-24 A	Owner Request Floor Pattern Change and Receive Revised ES-A4.41																											
A3830	Prepare and Submit Change Order	2.0d	07-Aug-24 A	09-Aug-24 A	Prepare and Submit Change Order																											
A3840	Review and Approve Change Order	1.0d	09-Aug-24 A	12-Aug-24 A	Review and Approve Change Order																											
<b>23-084.1.1.C.1 Site Improvements at Electrical Gear</b>					02-Jan-26																											
A1650	Sawcut & Removals	3.0d	05-Dec-25	09-Dec-25	Sawcut & Removals																											
A1660	Trench Conduit	6.0d	10-Dec-25	17-Dec-25	Trench Conduit																											
A1670	Prep & Pour Concrete Pad	5.0d	19-Dec-25	25-Dec-25	Prep & Pour Concrete Pad																											
A1680	Patch / Restore Surfaces	2.0d	26-Dec-25	29-Dec-25	Patch / Restore Surfaces																											
A1690	Install New MDP, Meter & Pul/ Terminate	3.0d	31-Dec-25	02-Jan-26	Install New MDP, Meter & Pul/ Terminate																											
A2200	Install Conduit	5.0d	11-Dec-25	17-Dec-25	Install Conduit																											
A3590	Backfill Conduit	5.0d	12-Dec-25	18-Dec-25	Backfill Conduit																											
<b>23-084.1.1.C.3 Gymnasium Renovations</b>					30-Sep-24, 23-084.1.1.C.3 Gymnasium Renovations																											
A1700	Selective Demolition Incl Salvaging As Req'd	6.0d	24-Jun-24 A	12-Jul-24 A	Selective Demolition Incl Salvaging As Req'd																											
A1710	Prep & Paint	10.0d	17-Jul-24 A	25-Jul-24 A	Prep & Paint																											
A1720	Install New Sports Flooring	10.0d	31-Jul-24 A	06-Sep-24	Install New Sports Flooring																											
A1725	Install Striping and Finish Coat	5.0d	13-Sep-24	20-Sep-24	Install Striping and Finish Coat																											
A1730	Reinstall Wall Pads & Scoreboard	6.0d	23-Sep-24	30-Sep-24	Reinstall Wall Pads & Scoreboard																											
A1740	Install New Bleachers	5.0d	09-Sep-24	13-Sep-24	Install New Bleachers																											
A1750	Install New Backstops	10.0d	30-Jul-24 A	30-Jul-24 A	Install New Backstops																											
A1760	Install Underslab Power	3.0d	26-Jul-24 A	01-Aug-24 A	Install Underslab Power																											
A1770	Rough In Electrical	15.0d	15-Jul-24 A	16-Jul-24 A	Rough In Electrical																											
A1780	Install Power Devices & Terminate Backstop	10.0d	30-Aug-24	12-Sep-24	Install Power Devices & Terminate Backstop																											
<b>23-084.1.1.C.4 Locker Rooms</b>					15-Nov-24, 23-084.1.1.C.4 Locker Rooms																											
A1790	Demolition	6.0d	24-May-24 A	12-Jun-24 A	Demolition																											
A1800	Elect Rough In Junction Boxes	2.0d	24-Jun-24 A	28-Jun-24 A	Elect Rough In Junction Boxes																											
A1810	Prep & Paint	3.0d	05-Aug-24 A	07-Aug-24 A	Prep & Paint																											

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ Summary

Activity ID	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
A1820	Concrete Pads for Lockers	1.0d	09-Jul-24 A	10-Jul-24 A																								
A1830	Resinous Epoxy Flooring (Start Date Pending Review with Client)	6.0d	16-Sep-24*	23-Sep-24																								
A1840	LVT / Resilient Flooring	4.0d	12-Nov-24	15-Nov-24																								
A1850	Solid Surface Panels & Shower	1.0d	05-Sep-24	05-Sep-24																								
A1860	Install New Plumbing Fixtures	6.0d	24-Sep-24	01-Oct-24																								
A1870	Install HM Frame (Precast Lintel and Refram)	4.0d	30-Aug-24	04-Sep-24																								
A1880	Glazing	1.0d	01-Oct-24	01-Oct-24																								
A1890	Install Phenolic Lockers	6.0d	04-Nov-24	11-Nov-24																								
A1895	Install Metal Lockers	4.0d	12-Aug-24 A	30-Aug-24 A																								
A1897	Install Benches	1.0d	12-Aug-24 A	30-Aug-24 A																								
A1900	Install Toilet Partitions & Accessories	2.0d	03-Oct-24	04-Oct-24																								
A1910	Ceiling Grid	4.0d	12-Jul-24 A	15-Jul-24 A																								
A1920	Install Ceiling Tile	2.0d	22-Jul-24 A	22-Jul-24 A																								
<b>23-084.1.1.C.5 Boys and Girls Toilet Room Renovations</b>		<b>49.0d</b>	<b>22-Jul-24 A</b>	<b>26-Sep-24</b>																								
A1930	Selective Demolition	4.0d	22-Jul-24 A	24-Jul-24 A																								
A1940	Install Ceiling Grid	4.0d	23-Aug-24 A	26-Aug-24 A																								
A1950	Ceiling Tile	4.0d	29-Aug-24 A	29-Aug-24 A																								
A1960	Prep & Paint	4.0d	16-Aug-24 A	19-Aug-24 A																								
A1970	Resinous Epoxy Flooring (Start Date Pending Review with Client)	4.0d	16-Sep-24*	19-Sep-24																								
A1980	Install Plumbing Fixtures	6.0d	16-Aug-24 A	26-Aug-24 A																								
A1990	Toilet Partitions	4.0d	20-Sep-24	25-Sep-24																								
A2000	Install Toilet Accessories	3.0d	24-Sep-24	26-Sep-24																								
A2010	Install Cabinet Unit Heaters	3.0d	27-Aug-24 A	27-Aug-24 A																								
A2020	Install Ductwork	3.0d	27-Aug-24 A	27-Aug-24 A																								
A2030	Exhaust Fan - Including Cut Roof & Patching	2.0d	20-Aug-24 A	26-Aug-24 A																								
A2040	Rough In Electrical	4.0d	05-Aug-24 A	06-Aug-24 A																								
A2050	Instal New Light Fixtures	4.0d	27-Aug-24 A	27-Aug-24 A																								
<b>23-084.1.1.C.6 HVAC Work</b>		<b>108.9d</b>	<b>24-Jun-24 A</b>	<b>23-Dec-24</b>																								
A2060	Mechanical Demolition	15.0d	24-Jun-24 A	28-Nov-24																								
A2070	Rooftop Equipment Removals (Including Patching Unused Openings)	10.0d	22-Nov-24	05-Dec-24																								
A2080	Install Ductwork	40.0d	15-Jul-24 A	16-Aug-24 A																								
A2090	Install VAV's	20.0d	22-Jul-24 A	14-Aug-24 A																								
A2100	Install Split System	4.0d	29-Nov-24	04-Dec-24																								
A2110	Rough In Electrical for Mech Equipment	25.0d	29-Jul-24 A	27-Nov-24																								
A2120	Cut & Flash in CU Curbs	8.0d	26-Nov-24	05-Dec-24																								
A2130	Install CU & Final Connections	6.0d	06-Dec-24	13-Dec-24																								
A2140	Electrical Terminations to Mech Equip.	8.0d	29-Jul-24 A	17-Dec-24																								
A2150	Start Up, Test & Balance	4.0d	18-Dec-24	23-Dec-24																								
A2160	Cut & Flash in Exhaust Fans	10.0d	20-Aug-24 A	20-Aug-24 A																								
A2170	Install AHUs 15 & 16 Incl Final Connections	4.0d	04-Dec-24	09-Dec-24																								
A2180	Structural Steel	10.0d	01-Oct-24	14-Oct-24																								
A2190	Concrete Work for Penthouse AHU's Pads	3.0d	29-Nov-24	03-Dec-24																								
A2900	Duct Demolition in 100 Wing Attic	5.0d	08-Jul-24 A	22-Jul-24 A																								

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ◆ Milestone   
 ▬ Summary

Activity ID	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
A2910	Install Ductwork in 100 Wing Attic	15.0d	22-Jul-24 A	16-Aug-24 A																								
A3850	Install AHU 17 Incl Final Connections	2.0d	09-Dec-24	11-Dec-24																								
<b>23-084.1.1.C.7 Alteration &amp; Renovation Work 100 Wing</b>		<b>251.9d</b>	<b>09-Jul-24 A</b>	<b>20-Nov-25</b>																								
<b>23-084.1.1.C.7.1 First 5 Classrooms 101, 103, 105, 107, &amp; 109</b>		<b>73.0d</b>	<b>09-Jul-24 A</b>	<b>14-Mar-25</b>																								
A2220	Selective Demolition	6.0d	09-Jul-24 A	12-Jul-24 A																								
A2230	Rough In Electrical & Comm	10.0d	18-Jul-24 A	30-Dec-24																								
A2240	Prep & Paint / Stone Polishing	6.0d	17-Jan-25	24-Jan-25																								
A2250	Metal Framing	10.0d	12-Jul-24 A	16-Jul-24 A																								
A2260	Sheetrock Tape & Spackle	10.0d	03-Jan-25	16-Jan-25																								
A2270	Rough In Plumbing	8.0d	24-Dec-24	02-Jan-25																								
A2280	Plumbing Insulation	4.0d	30-Dec-24	02-Jan-25																								
A2290	Install Ceiling Grid	12.0d	12-Jul-24 A	15-Jul-24 A																								
A2300	Install Ceiling Tile	8.0d	27-Jan-25	05-Feb-25																								
A2310	Resilient Floor Finishes	6.0d	13-Feb-25	20-Feb-25																								
A2320	Install Door Frames	5.0d	17-Dec-24	23-Dec-24																								
A2330	Install Doors / Hardware	4.0d	21-Feb-25	26-Feb-25																								
A2340	Resinous Epoxy Flooring	5.0d	06-Feb-25	12-Feb-25																								
A2350	Wall Tiling	6.0d	11-Feb-25	18-Feb-25																								
A2360	Install Visual Display Boards	3.0d	21-Feb-25	25-Feb-25																								
A2370	Install Toilet Accessories	2.0d	04-Mar-25	05-Mar-25																								
A2380	Install Plumbing Fixtures	5.0d	25-Feb-25	03-Mar-25																								
A2390	Install Cabinetry & Countertops	5.0d	21-Feb-25	27-Feb-25																								
A2400	Light Fixtures	8.0d	27-Jan-25	05-Feb-25																								
A2410	Electrical Devices	6.0d	27-Jan-25	03-Feb-25																								
A2420	Fire Alarm Devices	6.0d	27-Jan-25	03-Feb-25																								
A2430	Cleaning & Turnover	2.0d	06-Mar-25	07-Mar-25																								
A2880	Furniture Set Up - Owner Relocate	5.0d	10-Mar-25	14-Mar-25																								
<b>23-084.1.1.C.7.2 Second 5 Classrooms 102, 104, 106, 108, &amp; 110</b>		<b>86.0d</b>	<b>26-Mar-25</b>	<b>23-Jul-25</b>																								
A2440	Selective Demolition	6.0d	26-Mar-25*	02-Apr-25																								
A2450	Rough In Electrical & Comm	10.0d	03-Apr-25	16-Apr-25																								
A2460	Metal Framing	10.0d	03-Apr-25	16-Apr-25																								
A2470	Install Door Frames	5.0d	10-Apr-25	16-Apr-25																								
A2480	Rough In Plumbing	8.0d	17-Apr-25	28-Apr-25																								
A2490	Plumbing Insulation	4.0d	23-Apr-25	28-Apr-25																								
A2500	Sheetrock Tape & Spackle	10.0d	29-Apr-25	12-May-25																								
A2510	Prep & Paint / Stone Polishing	6.0d	13-May-25	20-May-25																								
A2520	Install Ceiling Grid	12.0d	21-May-25	05-Jun-25																								
A2530	Electrical Devices	6.0d	21-May-25	28-May-25																								
A2540	Fire Alarm Devices	6.0d	21-May-25	28-May-25																								
A2550	Light Fixtures	8.0d	06-Jun-25	17-Jun-25																								
A2560	Install Ceiling Tile	8.0d	06-Jun-25	17-Jun-25																								
A2570	Resilient Floor Finishes	5.0d	25-Jun-25	01-Jul-25																								
A2580	Resinous Epoxy Flooring	5.0d	18-Jun-25	24-Jun-25																								

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▬ Summary

Activity ID	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
A2590	Wall Tiling	6.0d	23-Jun-25	30-Jun-25																								
A2600	Install Doors / Hardware	4.0d	02-Jul-25	07-Jul-25																								
A2610	Install Visual Display Boards	3.0d	02-Jul-25	04-Jul-25																								
A2620	Install Cabinetry & Countertops	5.0d	02-Jul-25	08-Jul-25																								
A2630	Install Plumbing Fixtures	5.0d	04-Jul-25	10-Jul-25																								
A2640	Install Toilet Accessories	2.0d	11-Jul-25	14-Jul-25																								
A2650	Cleaning & Turnover	2.0d	15-Jul-25	16-Jul-25																								
A2890	Furniture Set Up - Owner Relocate	5.0d	17-Jul-25	23-Jul-25																								
<b>23-084.1.1.C.7.3 Third 5 Classrooms 111, 112, 113, 114, &amp; 115</b>		<b>77.0d</b>	<b>05-Aug-25</b>	<b>20-Nov-25</b>																								
A2660	Selective Demolition	6.0d	05-Aug-25*	13-Aug-25																								
A2670	Rough In Electrical & Comm	10.0d	14-Aug-25	27-Aug-25																								
A2680	Metal Framing	10.0d	14-Aug-25	27-Aug-25																								
A2690	Install Door Frames	5.0d	21-Aug-25	27-Aug-25																								
A2700	Rough In Plumbing	8.0d	28-Aug-25	08-Sep-25																								
A2710	Plumbing Insulation	4.0d	03-Sep-25	08-Sep-25																								
A2720	Sheetrock Tape & Spackle	10.0d	09-Sep-25	22-Sep-25																								
A2730	Prep & Paint / Stone Polishing	6.0d	23-Sep-25	30-Sep-25																								
A2740	Install Ceiling Grid	12.0d	01-Oct-25	16-Oct-25																								
A2750	Electrical Devices	6.0d	01-Oct-25	08-Oct-25																								
A2760	Fire Alarm Devices	6.0d	01-Oct-25	08-Oct-25																								
A2770	Light Fixtures	8.0d	17-Oct-25	28-Oct-25																								
A2780	Install Ceiling Tile	8.0d	17-Oct-25	28-Oct-25																								
A2790	Resilient Floor Finishes	5.0d	05-Nov-25	11-Nov-25																								
A2800	Resinous Epoxy Flooring	5.0d	29-Oct-25	04-Nov-25																								
A2810	Wall Tiling	6.0d	03-Nov-25	10-Nov-25																								
A2820	Install Doors / Hardware	4.0d	12-Nov-25	17-Nov-25																								
A2830	Install Visual Display Boards	3.0d	12-Nov-25	14-Nov-25																								
A2840	Install Cabinetry & Countertops	5.0d	12-Nov-25	18-Nov-25																								
A2850	Install Plumbing Fixtures	4.0d	11-Nov-25	14-Nov-25																								
A2860	Install Toilet Accessories	2.0d	17-Nov-25	18-Nov-25																								
A2870	Cleaning & Turnover	2.0d	19-Nov-25	20-Nov-25																								
<b>23-084.1.1.C.8 Art Room</b>		<b>95.0d</b>	<b>21-Jun-24 A</b>	<b>31-Oct-24</b>																								
A3150	Demolition	10.0d	21-Jun-24 A	05-Jul-24 A																								
A3160	Rough In Electrical	10.0d	09-Jul-24 A	16-Jul-24 A																								
A3170	Rough In Plumbing	8.0d	30-Aug-24	10-Sep-24																								
A3180	Install Ductwork	8.0d	02-Jul-24 A	10-Sep-24																								
A3190	Misc. Patching	10.0d	19-Aug-24 A	20-Aug-24 A																								
A3200	Structural Steel for Operable Partition	5.0d	17-Sep-24	23-Sep-24																								
A3210	Metal Framing	10.0d	24-Sep-24	07-Oct-24																								
A3220	Sheetrock Tape & Spackle	6.0d	08-Oct-24	15-Oct-24																								
A3230	Painting	8.0d	20-Aug-24 A	15-Oct-24																								
A3240	Resilient Flooring	7.0d	16-Oct-24	24-Oct-24																								
A3250	Install Wall Mounted Accesories	5.0d	25-Oct-24	31-Oct-24																								

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▬ Summary

Manasquan Elementary School Renovations and Alterations			For Submission													30-Aug-24 13:12																
Activity ID	Activity Name	Original Duration	Start	Finish	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D				
A3260	Install Operable Partition	5.0d	25-Oct-24	31-Oct-24																												
A3270	Install Plumbing Fixtures	4.0d	25-Oct-24	30-Oct-24																												
A3280	Door & Hardware	2.0d	25-Oct-24	28-Oct-24																												
A3290	Install Light Fixtures	8.0d	16-Oct-24	25-Oct-24																												
A3300	Install Power Devices	6.0d	12-Aug-24 A	16-Aug-24 A																												
A3310	Fire Alarm Devices	6.0d	16-Oct-24	23-Oct-24																												
A3320	Millwork (Finish Grade Plywood)	2.0d	08-Oct-24	09-Oct-24																												
A3330	Install Precast Lintel & HM Frame	6.0d	09-Aug-24 A	30-Aug-24																												
A3340	Install Security Gate	3.0d	25-Oct-24	29-Oct-24																												
<b>23-084.1.1.C.9 Science Lab Alterations</b>		<b>87.0d</b>	<b>24-Jun-24 A</b>	<b>21-Oct-24</b>																												
A3350	Demolition	8.0d	24-Jun-24 A	05-Jul-24 A																												
A3360	Rough In Electrical	10.0d	05-Aug-24 A	09-Aug-24 A																												
A3370	Rough In Plumbing	10.0d	30-Aug-24	12-Sep-24																												
A3380	Install Ductwork	3.0d	15-Aug-24 A	16-Aug-24 A																												
A3390	Metal Framing	8.0d	16-Aug-24 A	19-Aug-24 A																												
A3400	Install Door Frames	3.0d	30-Aug-24	03-Sep-24																												
A3410	Sheetrock Tape & Spackle	6.0d	23-Aug-24 A	16-Sep-24																												
A3420	Painting	8.0d	16-Sep-24	25-Sep-24																												
A3430	Modify Ceilings for Pull Down Electrical Reels	2.0d	14-Aug-24 A	14-Aug-24 A																												
A3440	Install Electrical Reels	2.0d	20-Aug-24 A	22-Aug-24 A																												
A3450	Resilient Flooring & Base	6.0d	01-Oct-24	08-Oct-24																												
A3460	Install Roller Shades	1.0d	01-Oct-24	01-Oct-24																												
A3470	Wall Mounted Accessories	2.0d	15-Oct-24	16-Oct-24																												
A3480	Install ACT Ceiling Grid	3.0d	14-Aug-24 A	14-Aug-24 A																												
A3490	Install Light Fixtures	4.0d	15-Aug-24 A	15-Aug-24 A																												
A3500	Install ACT Tile	3.0d	26-Sep-24	30-Sep-24																												
A3510	Install Doors & Hardware	2.0d	09-Oct-24	10-Oct-24																												
A3520	Install Power Devices	6.0d	20-Aug-24 A	22-Aug-24 A																												
A3530	Install Fire Alarm Devices	4.0d	02-Oct-24	07-Oct-24																												
A3540	Install Plumbing Fixtures	5.0d	15-Oct-24	21-Oct-24																												
A3550	Owner Installed Cabinetry	4.0d	09-Oct-24	14-Oct-24																												
<b>23-084.1.1.C.10 All Other Work</b>		<b>40.0d</b>	<b>12-Aug-24 A</b>	<b>18-Oct-24</b>																												
A2210	Exterior Masonry Repointing	40.0d	26-Aug-24 A	18-Sep-24																												
A3560	Rough In Electrical for New Panelboards	30.0d	12-Aug-24 A	04-Oct-24																												
A3570	Install Panelboards	10.0d	07-Oct-24	18-Oct-24																												