

Manasquan High School Renovations and Alterations		For Submission				11-Jul-24 10:10																																								
Activity ID	Activity Name	Original Duration	Start	Finish	January 2024	F	March 2024	April 2024	May 2024	June 2024	July 2024	August 2024	S	O																																
					07	14	2	28	04	11	18	25	03	10	17	24	3	07	14	21	28	05	12	19	26	02	0	16	23	30	07	14	21	28	04	11	1	25	01	08	15	22	29	06	13	20
23-084.2	Manasquan High School Renovations and Alterations	208.9d	05-Jan-24 A	23-Oct-24																																										
23-084.2.2	Manasquan High School Renovations	208.9d	05-Jan-24 A	23-Oct-24																																										
23-084.2.2.P	Permits	24.0d	05-Jan-24 A	24-Jun-24 A																																										
B4710	H&S Recieves Signed and Sealed Drawings	3.0d	05-Jan-24 A	14-Feb-24 A	H&S Recieves Signed and Sealed Drawings																																									
B4720	H&S Submits Permit Applications	5.0d	15-Feb-24 A	19-Feb-24 A	H&S Submits Permit Applications																																									
B4730	Permit Applications Reviewed / Permits Obtained	15.0d	20-Feb-24 A	24-Jun-24 A	Permit Applications Reviewed / Permits Obtained																																									
23-084.2.2.M	Milestones	208.9d	05-Jan-24 A	23-Oct-24																																										
B3630	Award / Notice to Proceed	0.0d	05-Jan-24 A		Award / Notice to Proceed																																									
B3640	Start Grounds Garage (After NTP)	0.0d	14-Jun-24 A		Start Grounds Garage (After NTP)																																									
B3650	Start Locker Rooms (May 24, 2024)	0.0d	28-May-24 A		Start Locker Rooms (May 24, 2024)																																									
B3660	Start Men & Women Toilet Room Renovations	0.0d	10-Jun-24 A		Start Men & Women Toilet Room Renovations																																									
B3670	Start Music Room	0.0d	21-Jun-24 A		Start Music Room																																									
B3680	Grounds Garage Substantially Complete	0.0d		23-Oct-24*	Grounds Garage Substantially Complete																																									
B3690	Locker Rooms Substantially Complete	0.0d		14-Oct-24*	Locker Rooms Substantially Complete																																									
B3700	Men & Women Toilet Room Substantially Complete	0.0d		23-Aug-24*	Men & Women Toilet Room Substantially Complete																																									
B3710	Music Room Substantially Complete	0.0d		09-Oct-24*	Music Room Substantially Complete																																									
B3720	Last Day of School for Students (June 20, 2024)	0.0d		25-Jun-24 A	Last Day of School for Students (June 20, 2024)																																									
23-084.2.2.M.2	Abatement	0.0d	20-May-24 A	20-May-24 A																																										
A3670	Begin Abatement work at Girl's Locker Room, Boy's Locker Room, and	0.0d	20-May-24 A		Begin Abatement work at Girl's Locker Room, Boy's Locker Room, and																																									
23-084.2.2.M.1	Submittals & Procurement	210.0d	05-Jan-24 A	21-Oct-24																																										
23-084.2.2.M.1.1	Prepare & Submit	60.0d	05-Jan-24 A	15-Jul-24																																										
B3730	P&S Plastic Laminate Clad Cabinets	60.0d	05-Jan-24 A	12-Apr-24 A	P&S Plastic Laminate Clad Cabinets																																									
B3740	P&S Alum / Glass	60.0d	05-Jan-24 A	30-Apr-24 A	P&S Alum / Glass																																									
B3750	P&S HM Doors & Frames	40.0d	05-Jan-24 A	25-Apr-24 A	P&S HM Doors & Frames																																									
B3760	P&S Lockers	60.0d	05-Jan-24 A	28-Jun-24 A	P&S Lockers																																									
B3770	P&S Self Contained HVAC Unit AC-1	15.0d	05-Jan-24 A	07-Mar-24 A	P&S Self Contained HVAC Unit AC-1																																									
B3780	P&S Fin-Tube Radiators	40.0d	05-Jan-24 A	18-Apr-24 A	P&S Fin-Tube Radiators																																									
B3790	P&S Exhaust Fans	40.0d	05-Jan-24 A	26-Mar-24 A	P&S Exhaust Fans																																									
B3800	P&S Electric Unit Heaters	40.0d	05-Jan-24 A	29-Mar-24 A	P&S Electric Unit Heaters																																									
B3810	P&S Panelboards	30.0d	05-Jan-24 A	15-Jul-24	P&S Panelboards																																									
B3820	P&S Fire Alarm System	30.0d	05-Jan-24 A	11-Apr-24 A	P&S Fire Alarm System																																									
23-084.2.2.M.1.2	Owner Review & Approve	70.0d	08-Mar-24 A	29-Jul-24																																										
B3830	R&A Plastic Laminate Clad Cabinets	10.0d	15-Apr-24 A	25-Apr-24 A	R&A Plastic Laminate Clad Cabinets																																									
B3840	R&A Alum / Glass	10.0d	01-May-24 A	14-May-24 A	R&A Alum / Glass																																									
B3850	R&A HM Doors & Frames	10.0d	26-Apr-24 A	07-May-24 A	R&A HM Doors & Frames																																									
B3860	R&A Lockers	10.0d	01-Jul-24 A	01-Jul-24 A	R&A Lockers																																									
B3870	R&A Self Contained HVAC Unit AC-1	10.0d	08-Mar-24 A	12-Mar-24 A	R&A Self Contained HVAC Unit AC-1																																									
B3880	R&A Fin-Tube Radiators	10.0d	25-Apr-24 A	25-Apr-24 A	R&A Fin-Tube Radiators																																									
B3890	R&A Exhaust Fans	10.0d	27-Mar-24 A	04-Apr-24 A	R&A Exhaust Fans																																									
B3900	R&A Electric Unit Heaters	10.0d	01-Apr-24 A	04-Apr-24 A	R&A Electric Unit Heaters																																									
B3910	R&A Panelboards	10.0d	16-Jul-24	29-Jul-24	R&A Panelboards																																									
B3920	R&A Fire Alarm System	10.0d	12-Apr-24 A	25-Apr-24 A	R&A Fire Alarm System																																									

█ Actual Level of Effort
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ── Summary

Manasquan High School Renovations and Alterations		For Submission					11-Jul-24 10:10																									
Activity ID	Activity Name	Original Duration	Start	Finish	January 2024		February 2024			March 2024			April 2024			May 2024			June 2024			July 2024			August 2024		S	O				
					07	14	21	28	04	11	18	25	03	10	17	24	31	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13
23-084.2.2.M.1.3 Fabricate & Deliver (Long Lead)		127.0d	13-Mar-24 A	21-Oct-24																												
B3930	F&D Plastic Laminate Clad Cabinets	60.0d	26-Apr-24 A	30-Aug-24																												
B3940	F&D Alum / Glass	60.0d	15-May-24 A	17-Sep-24																												
B3950	F&D HM Doors & Frames	60.0d	08-May-24 A	09-Jul-24																												
B3960	F&D Lockers	60.0d	02-Jul-24 A	30-Sep-24																												
B3970	F&D Self Contained HVAC Unit AC-1	100.0d	13-Mar-24 A	10-Sep-24																												
B3980	F&D Fin-Tube Radiators	40.0d	26-Apr-24 A	05-Aug-24																												
B3990	F&D Exhaust Fans	35.0d	05-Apr-24 A	19-Jul-24																												
B4000	F&D Electric Unit Heaters	40.0d	05-Apr-24 A	19-Jul-24																												
B4010	F&D Panelboards	60.0d	30-Jul-24	21-Oct-24																												
B4020	F&D Fire Alarm System	80.0d	29-Apr-24 A	23-Sep-24																												
23-084.2.2.C Construction		111.9d	20-May-24 A	23-Oct-24																												
23-084.2.2.C.1 Impacts		5.0d	20-May-24 A	24-May-24 A																												
A3630	Abatement in Girl's and Boy's Locker Rooms	5.0d	20-May-24 A	24-May-24 A																												
A3680	Abatement in Music Room	5.0d	20-May-24 A	24-May-24 A																												
23-084.2.2.C.3 Grounds Garage		84.0d	14-Jun-24 A	23-Oct-24																												
B4030	Safe Off & Selective Removals	3.0d	14-Jun-24 A	14-Jun-24 A																												
B4040	Install Light Fixtures	6.0d	20-Aug-24	27-Aug-24																												
B4050	Install Electric Unit Heaters	4.0d	20-Aug-24	23-Aug-24																												
B4060	Install GP-1A Electrical Panel	2.0d	22-Oct-24	23-Oct-24																												
B4070	Install Electrical Devices	10.0d	20-Aug-24	02-Sep-24																												
B4270	Rough In Electrical	15.0d	30-Jul-24	19-Aug-24																												
23-084.2.2.C.4 Locker Rooms		94.0d	28-May-24 A	14-Oct-24																												
B4080	Demolition	12.0d	28-May-24 A	10-Jun-24 A																												
B4090	Elect Rough In	12.0d	17-Jun-24 A	21-Jun-24 A																												
B4100	Prep & Paint	6.0d	30-Jul-24	06-Aug-24																												
B4110	Concrete Pads for Lockers	10.0d	09-Jul-24 A	10-Jul-24 A																												
B4120	Resinous Epoxy Flooring	8.0d	07-Aug-24	16-Aug-24																												
B4130	Tiling	8.0d	07-Aug-24	16-Aug-24																												
B4140	Install New Plumbing Fixtures	12.0d	19-Aug-24	03-Sep-24																												
B4150	Install Door Frames	5.0d	23-Jul-24	29-Jul-24																												
B4160	Glazing	6.0d	18-Sep-24	25-Sep-24																												
B4170	Install Lockers & Benches	10.0d	01-Oct-24	14-Oct-24																												
B4180	Install Toilet Partitions & Accessories	10.0d	21-Aug-24	03-Sep-24																												
B4290	Install Electrical Devices	12.0d	09-Jul-24	24-Jul-24																												
B4300	Install Telecom Data Outlets	10.0d	25-Jun-24 A	05-Jul-24 A																												
B4310	Install Light Fixtures	16.0d	07-Aug-24	28-Aug-24																												
B4320	New Ductwork & Connections	6.0d	09-Jul-24	16-Jul-24																												
B4330	Relocate Thermostats	4.0d	19-Aug-24	22-Aug-24																												
B4340	New Fin Tube Radiators	4.0d	19-Aug-24	22-Aug-24																												
B4350	Below Slab Sanitary	8.0d	21-Jun-24 A	21-Jun-24 A																												
B4360	Patch Slab On Grade	5.0d	09-Jul-24 A	10-Jul-24 A																												
B4370	Install Doors & Hardware	6.0d	19-Aug-24	26-Aug-24																												

■ Actual Level of Effort ■ Remaining Work ■ Critical Remaining Work ◆ Milestone ▬ Summary
▬ Actual Work

Activity ID	Activity Name	Original Duration	Start	Finish	Calendar																																									
					January 2024	F	March 2024	April 2024	May 2024	June 2024	July 2024	August 2024	S	O																																
					07	14	2	28	04	11	18	25	03	10	17	24	3	07	14	21	28	05	12	19	26	02	0	16	23	30	07	14	21	28	04	11	1	25	01	08	15	22	29	06	13	20
23-084.2.2.C.10	All Other Work	40.0d	05-Aug-24	27-Sep-24																																										
B4280	Exterior Masonry Repointing	40.0d	05-Aug-24*	27-Sep-24																																										