

Manasquan High School Renovations and Alterations		For Submission												04-Sep-24 15:35																																	
Activity ID	Activity Name	Original Duration	Start	Finish	January 2024	February 2024	March 2024	April 2024	May 2024	June 2024	July 2024	August 2024	September 2024	October 2024																																	
					07	14	21	28	04	11	18	25	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27
23-084.2 Manasquan High School Renovations and Alterations		211.9d	05-Jan-24 A	23-Oct-24																																											
23-084.2.2 Manasquan High School Renovations		211.9d	05-Jan-24 A	23-Oct-24																																											
23-084.2.2.P Permits		24.0d	05-Jan-24 A	24-Jun-24 A																																											
B4710	H&S Recieves Signed and Sealed Drawings	3.0d	05-Jan-24 A	14-Feb-24 A	H&S Recieves Signed and Sealed Drawings																																										
B4720	H&S Submits Permit Applications	5.0d	15-Feb-24 A	19-Feb-24 A	H&S Submits Permit Applications																																										
B4730	Permit Applications Reviewed / Permits Obtained	15.0d	20-Feb-24 A	24-Jun-24 A	Permit Applications Reviewed / Permits Obtained																																										
23-084.2.2.M Milestones		208.9d	05-Jan-24 A	23-Oct-24																																											
B3630	Award / Notice to Proceed	0.0d	05-Jan-24 A		Award / Notice to Proceed																																										
B3640	Start Grounds Garage (After NTP)	0.0d	14-Jun-24 A		Start Grounds Garage (After NTP)																																										
B3650	Start Locker Rooms (May 24, 2024)	0.0d	28-May-24 A		Start Locker Rooms (May 24, 2024)																																										
B3660	Start Men & Women Toilet Room Renovations	0.0d	10-Jun-24 A		Start Men & Women Toilet Room Renovations																																										
B3670	Start Music Room	0.0d	21-Jun-24 A		Start Music Room																																										
B3680	Grounds Garage Substantially Complete	0.0d		08-Oct-24*	Grounds Garage Substantially Complete																																										
B3690	Locker Rooms Substantially Complete	0.0d		18-Oct-24*	Locker Rooms Substantially Complete																																										
B3700	Men & Women Toilet Room Substantially Complete	0.0d		16-Oct-24*	Men & Women Toilet Room Substantially Complete																																										
B3710	Music Room Substantially Complete	0.0d		23-Oct-24*	Music Room Substantially Complete																																										
B3720	Last Day of School for Students (June 20, 2024)	0.0d		25-Jun-24 A	Last Day of School for Students (June 20, 2024)																																										
23-084.2.2.M.2 Abatement		0.0d	20-May-24 A	20-May-24 A																																											
A3670	Begin Abatement work at Girl's Locker Room, Boy's Locker Room, and	0.0d	20-May-24 A		Begin Abatement work at Girl's Locker Room, Boy's Locker Room, and																																										
23-084.2.2.M.1 Submittals & Procurement		210.0d	05-Jan-24 A	19-Sep-24																																											
23-084.2.2.M.1.1 Prepare & Submit		60.0d	05-Jan-24 A	28-Jun-24 A																																											
B3730	P&S Plastic Laminate Clad Cabinets	60.0d	05-Jan-24 A	12-Apr-24 A	P&S Plastic Laminate Clad Cabinets																																										
B3740	P&S Alum / Glass	60.0d	05-Jan-24 A	30-Apr-24 A	P&S Alum / Glass																																										
B3750	P&S HM Doors & Frames	40.0d	05-Jan-24 A	25-Apr-24 A	P&S HM Doors & Frames																																										
B3760	P&S Lockers	60.0d	05-Jan-24 A	28-Jun-24 A	P&S Lockers																																										
B3770	P&S Self Contained HVAC Unit AC-1	15.0d	05-Jan-24 A	07-Mar-24 A	P&S Self Contained HVAC Unit AC-1																																										
B3780	P&S Fin-Tube Radiators	40.0d	05-Jan-24 A	18-Apr-24 A	P&S Fin-Tube Radiators																																										
B3790	P&S Exhaust Fans	40.0d	05-Jan-24 A	26-Mar-24 A	P&S Exhaust Fans																																										
B3800	P&S Electric Unit Heaters	40.0d	05-Jan-24 A	29-Mar-24 A	P&S Electric Unit Heaters																																										
B3810	P&S Panelboards	30.0d	05-Jan-24 A	23-May-24 A	P&S Panelboards																																										
B3820	P&S Fire Alarm System	30.0d	05-Jan-24 A	11-Apr-24 A	P&S Fire Alarm System																																										
23-084.2.2.M.1.2 Owner Review & Approve		70.0d	08-Mar-24 A	01-Jul-24 A																																											
B3830	R&A Plastic Laminate Clad Cabinets	10.0d	15-Apr-24 A	25-Apr-24 A	R&A Plastic Laminate Clad Cabinets																																										
B3840	R&A Alum / Glass	10.0d	01-May-24 A	14-May-24 A	R&A Alum / Glass																																										
B3850	R&A HM Doors & Frames	10.0d	26-Apr-24 A	07-May-24 A	R&A HM Doors & Frames																																										
B3860	R&A Lockers	10.0d	01-Jul-24 A	01-Jul-24 A	R&A Lockers																																										
B3870	R&A Self Contained HVAC Unit AC-1	10.0d	08-Mar-24 A	12-Mar-24 A	R&A Self Contained HVAC Unit AC-1																																										
B3880	R&A Fin-Tube Radiators	10.0d	25-Apr-24 A	25-Apr-24 A	R&A Fin-Tube Radiators																																										
B3890	R&A Exhaust Fans	10.0d	27-Mar-24 A	04-Apr-24 A	R&A Exhaust Fans																																										
B3900	R&A Electric Unit Heaters	10.0d	01-Apr-24 A	04-Apr-24 A	R&A Electric Unit Heaters																																										
B3910	R&A Panelboards	10.0d	24-May-24 A	29-May-24 A	R&A Panelboards																																										
B3920	R&A Fire Alarm System	10.0d	12-Apr-24 A	25-Apr-24 A	R&A Fire Alarm System																																										

█ Actual Level of Effort
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ▾ Summary

Manasquan High School Renovations and Alterations		For Submission					04-Sep-24 15:35																									
Activity ID	Activity Name	Original Duration	Start	Finish	January 2024		February 2024			March 2024			April 2024			May 2024			June 2024			July 2024			August 2024			S	O			
					07	14	21	28	04	11	18	25	03	10	17	24	31	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13
23-084.2.2.M.1.3 Fabricate & Deliver (Long Lead)		127.0d	13-Mar-24 A	19-Sep-24	19-Sep-24, 23																											
B3930	F&D Plastic Laminate Clad Cabinets	60.0d	26-Apr-24 A	14-Aug-24 A	F&D Plastic Laminate Clad Cabir																											
B3940	F&D Alum / Glass	60.0d	15-May-24 A	16-Sep-24	F&D Alum / Glas																											
B3950	F&D HM Doors & Frames	60.0d	08-May-24 A	23-Aug-24 A	F&D HM Doors & Frames																											
B3960	F&D Lockers	60.0d	02-Jul-24 A	19-Aug-24 A	F&D Lockers																											
B3970	F&D Self Contained HVAC Unit AC-1	100.0d	13-Mar-24 A	19-Sep-24	F&D Self Cont																											
B3980	F&D Fin-Tube Radiators	40.0d	26-Apr-24 A	12-Aug-24 A	F&D Fin-Tube Radiators																											
B3990	F&D Exhaust Fans	35.0d	05-Apr-24 A	15-Jul-24 A	F&D Exhaust Fans																											
B4000	F&D Electric Unit Heaters	40.0d	05-Apr-24 A	02-Aug-24 A	F&D Electric Unit Heaters																											
B4010	F&D Panelboards	4.0d	30-May-24 A	26-Jul-24 A	F&D Panelboards																											
B4020	F&D Fire Alarm System	80.0d	29-Apr-24 A	14-Aug-24 A	F&D Fire Alarm System																											
23-084.2.2.C Construction		115.9d	20-May-24 A	23-Oct-24	24-May-24 A, 23-084.2.2.C.1 Impacts																											
23-084.2.2.C.1 Impacts		5.0d	20-May-24 A	24-May-24 A	Abatement in Girl's and Boy's Locker Rooms																											
A3630	Abatement in Girl's and Boy's Locker Rooms	5.0d	20-May-24 A	24-May-24 A	Abatement in Girl's and Boy's Locker Rooms																											
A3680	Abatement in Music Room	5.0d	20-May-24 A	24-May-24 A	Abatement in Music Room																											
23-084.2.2.C.3 Grounds Garage		73.0d	14-Jun-24 A	08-Oct-24	Safe Off & Selective Removals																											
B4030	Safe Off & Selective Removals	3.0d	14-Jun-24 A	14-Jun-24 A	Safe Off & Selective Removals																											
B4040	Install Light Fixtures	6.0d	25-Sep-24	02-Oct-24	Install Li																											
B4050	Install Electric Unit Heaters	4.0d	25-Sep-24	30-Sep-24	Install Ele																											
B4060	Install GP-1A Electrical Panel	2.0d	23-Sep-24	24-Sep-24	Install GP-1A																											
B4070	Install Electrical Devices	10.0d	25-Sep-24	08-Oct-24	Insta																											
B4270	Rough In Electrical	15.0d	04-Sep-24	24-Sep-24	Rough In El																											
23-084.2.2.C.4 Locker Rooms		98.0d	28-May-24 A	18-Oct-24	Demolition																											
B4080	Demolition	12.0d	28-May-24 A	10-Jun-24 A	Demolition																											
B4090	Elect Rough In	12.0d	17-Jun-24 A	21-Jun-24 A	Elect Rough In																											
B4100	Prep & Paint	6.0d	24-Jul-24 A	09-Aug-24 A	Prep & Paint																											
B4110	Concrete Pads for Lockers	10.0d	09-Jul-24 A	15-Jul-24 A	Concrete Pads for Lockers																											
B4120	Resinous Epoxy Flooring	8.0d	23-Sep-24*	02-Oct-24	Resinou																											
B4130	Tiling	8.0d	12-Sep-24	23-Sep-24	Tiling																											
B4140	Install New Plumbing Fixtures	12.0d	03-Oct-24	18-Oct-24	Install																											
B4150	Install Door Frames	5.0d	19-Aug-24 A	26-Aug-24 A	Install Door Frames																											
B4160	Glazing	6.0d	03-Oct-24	10-Oct-24	Glaz																											
B4170	Install Lockers & Benches	10.0d	20-Aug-24 A	04-Sep-24	Install Lockers & Bend																											
B4180	Install Toilet Partitions & Accessories	10.0d	07-Oct-24	18-Oct-24	Install																											
B4290	Install Electrical Devices	12.0d	27-Jun-24 A	18-Jul-24 A	Install Electrical Devices																											
B4300	Install Telecom Data Outlets	10.0d	25-Jun-24 A	05-Jul-24 A	Install Telecom Data Outlets																											
B4310	Install Light Fixtures	16.0d	19-Aug-24 A	30-Aug-24 A	Install Light Fixtures																											
B4320	New Ductwork & Connections	6.0d	19-Aug-24 A	23-Aug-24 A	New Ductwork & Connection																											
B4330	Relocate Thermostats	4.0d	04-Sep-24	09-Sep-24	Relocate Thermosta																											
B4340	New Fin Tube Radiators	4.0d	24-Sep-24	27-Sep-24	New Fin Tu																											
B4350	Below Slab Sanitary	8.0d	21-Jun-24 A	24-Jun-24 A	Below Slab Sanitary																											
B4360	Patch Slab On Grade	5.0d	09-Jul-24 A	10-Jul-24 A	Patch Slab On Grade																											
B4370	Install Doors & Hardware	6.0d	28-Aug-24 A	29-Aug-24 A	Install Doors & Hardware																											

■ Actual Level of Effort ■ Remaining Work ◆ Milestone
■ Actual Work ■ Critical Remaining Work ▶ Summary

Activity ID	Activity Name	Original Duration	Start	Finish	January 2024	F	March 2024	April 2024	May 2024	June 2024	July 2024	August 2024	S	O																																			
					07	14	2	28	04	11	18	25	03	10	17	24	3	07	14	21	28	05	12	19	26	02	0	16	23	30	07	14	21	28	04	11	1	25	01	08	15	22	29	06	13	20			
B4380	Metal Framing	6.0d	17-Jul-24 A	24-Jul-24 A							■																																						
B4390	CMU Block	15.0d	15-Jul-24 A	23-Aug-24 A							■	■																																					
B4400	Sheetrock T&S	6.0d	04-Sep-24	11-Sep-24									■																																				
B4410	Install Cabinetry & Countertops	6.0d	03-Oct-24	10-Oct-24									■																																				
23-084.2.2.C.8 Music Room		87.0d	21-Jun-24 A	23-Oct-24	▶																																												
B4420	Demolition	10.0d	21-Jun-24 A	28-Jun-24 A							■																																						
B4430	Rough Electrical	10.0d	25-Jun-24 A	05-Jul-24 A							■																																						
B4440	Rough In Fire Alarm	8.0d	27-Aug-24 A	30-Aug-24 A									■																																				
B4450	Precast Lintel / Masonry Opening & Block / Brick Infill	6.0d	19-Aug-24 A	04-Sep-24									■																																				
B4460	Metal Framing	6.0d	05-Aug-24 A	06-Aug-24 A							■																																						
B4470	Install Door Frames	4.0d	12-Aug-24 A	16-Aug-24 A									■																																				
B4480	Sheetrock Tape & Spackle	4.0d	12-Aug-24 A	04-Sep-24									■																																				
B4490	Install Ductwork	8.0d	25-Jun-24 A	24-Sep-24							■																																						
B4500	Thermostats	3.0d	25-Sep-24	27-Sep-24									■																																				
B4510	Install AC-1 Unit	3.0d	20-Sep-24	24-Sep-24									■																																				
B4520	Exhaust Fans	4.0d	14-Aug-24 A	16-Aug-24 A									■																																				
B4530	Prep & Paint	6.0d	27-Aug-24 A	26-Sep-24									■																																				
B4540	ACT Grid	5.0d	28-Aug-24 A	30-Aug-24 A									■																																				
B4550	Install Light Fixtures	8.0d	23-Aug-24 A	30-Sep-24									■																																				
B4560	Grilles, Registers, Diffusers	4.0d	28-Aug-24 A	30-Aug-24 A									■																																				
B4570	Install Plumbing Fixtures	6.0d	27-Aug-24 A	15-Oct-24									■																																				
B4580	Resinous Epoxy	3.0d	27-Sep-24*	01-Oct-24									■																																				
B4590	LVT and Stair Nosings	6.0d	07-Oct-24*	14-Oct-24									■																																				
B4600	Install Steel Modular Ramp	5.0d	15-Oct-24	21-Oct-24									■																																				
B4610	Install Windows	6.0d	16-Sep-24*	23-Sep-24									■																																				
B4620	Window Shades	3.0d	04-Sep-24	06-Sep-24									■																																				
B4630	ACT Tile	3.0d	27-Sep-24	01-Oct-24									■																																				
B4640	Acoustical Wall Panels	2.0d	15-Oct-24	16-Oct-24									■																																				
B4650	Div 10 Toilet Partitions, Accessories, Visual Display	6.0d	16-Oct-24	23-Oct-24									■																																				
B4660	Wood Trim / Casing	3.0d	15-Oct-24	17-Oct-24									■																																				
B4670	Install Electrical Devices	8.0d	27-Aug-24 A	03-Oct-24									■																																				
B4680	Fire Alarm Devices	4.0d	27-Aug-24 A	30-Aug-24 A									■																																				
B4690	Install Doors & Hardware	5.0d	22-Aug-24 A	15-Oct-24									■																																				
23-084.2.2.C.5 Men & Women Toilet Room Renovations		79.0d	10-Jun-24 A	16-Oct-24	▶																																												
B4190	Selective Demolition	10.0d	10-Jun-24 A	14-Jun-24 A							■																																						
B4200	Prep & Paint	8.0d	21-Aug-24 A	23-Aug-24 A									■																																				
B4210	Resinous Epoxy Flooring	6.0d	23-Sep-24*	30-Sep-24									■																																				
B4220	Install Plumbing Fixtures	8.0d	26-Aug-24 A	29-Aug-24 A									■																																				
B4230	Toilet Partitions	6.0d	01-Oct-24	08-Oct-24									■																																				
B4240	Install Toilet Accessories	6.0d	09-Oct-24	16-Oct-24									■																																				
B4250	Rough In Electrical	6.0d	02-Aug-24 A	05-Aug-24 A									■																																				
B4260	Instal New Light Fixtures	5.0d	06-Aug-24 A	09-Aug-24 A									■																																				
B4700	Relocate Fire Alarm Devices	3.0d	12-Aug-24 A	14-Aug-24 A									■																																				

■ Actual Level of Effort ■ Remaining Work ◆ Milestone
■ Actual Work ■ Critical Remaining Work ▶ Summary

Activity ID	Activity Name	Original Duration	Start	Finish	Calendar																																										
					January 2024	February 2024	March 2024	April 2024	May 2024	June 2024	July 2024	August 2024	September 2024	October 2024																																	
					07	14	21	28	04	11	18	25	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27
23-084.2.2.C.10	All Other Work	40.0d	20-Aug-24 A	15-Oct-24																																											
B4280	Exterior Masonry Repointing	40.0d	20-Aug-24 A	15-Oct-24																																											