

# Manasquan Public School District 2017 Referendum Projects November 14, 2017 Update



## **Program Summary**

- Overall Referendum Budget of \$12,033,754 (includes 25% "soft costs")
  - > \$3,886,754 for improvements to Elementary School
  - > \$8,147,000 for renovations and additions to High School




## **Program Summary**

### MANASQUAN PUBLIC SCHOOLS OVERALL PROGRAM SCHEDULE

update: 11/14/17

(note - dates are for planning purposes, and are subject to change)



#### **Elementary School Fire Alarm Replacement:**

- > Contract awarded to Premier Security for \$394,700
- New system has been tested and accepted by Local Construction Official
- Demo of old system will begin when new system becomes operational
- District will receive training from Premier
- Contract will be closed out when all paperwork and material has been submitted (including as-built drawings, warranties, attic stock, etc.)

#### **Elementary School HVAC Controls:**

- Trane contract (including Phase I and Phase II Investigations) for \$407,770
- Currently analyzing addition of a VAV box to service the music teacher's office
- All equipment repair and controls replacement and programming was completed prior to beginning of 2017/2018 school year
- Training has begun with District Personnel
- Project will be complete when Trane provides as-built drawings and O&M manual for new equipment

#### **Elementary School HVAC Controls:**

- Trane has provided change order requests (proposals) for the following:
  - > \$3,586.75 for repair of MZ-3 compressor
  - > \$29,935.00 to replace qty (61) circuit setters with balancing valves
- Both of these COR's are recommended for approval by NRCM and GA
- > Trane on-site this week doing initial monthly preventative maintenance check

#### **Elementary School Site Improvements:**

- Budgetary estimate of \$984,000
- ➤ Includes re-sodding or re-seeding of playing fields; drainage improvements and re-paving of parking lot; new playground for Grades 5 – 8
- > Edwards Engineering currently in design phase

> Project will be bid early in 2018; work to be performed

summer of 2018



### **ES/HS Construction Projects**

#### ES and HS VoIP phone and paging systems:

- Project cost of \$339,700
- Work is substantially complete

#### ES Window Replacement and HS Stair Tower doors

- Contract value of \$403,078
- > ES window replacement complete
- HS door replacement will begin within two weeks
- > All work to be complete mid-November 2017

### **HS Construction Project**

#### **HS Renovations and Additions:**

- Contract awarded to Kappa Construction Corp for \$6,936,500.00
- > Construction of fire separation wall underway
- Demolition (including asbestos abatement) underway in renovation areas
- Hydronic piping isolated (for demolition)
- Construction permit received 10/3/17
- Submittal and Shop Drawing process underway
- Draft Base-line schedule and Schedule of Values have been submitted and are being reviewed by NRCM and GA

# **Progress Photos**





HS Science Rooms – demolition progress



# **Progress Photos**





HS - new masonry fire separation wall in progress

# **Progress Photos**



View of High School from Construction Camera

### **Current Activities**

- NRCM on-site full time
- Conducting bi-weekly construction meetings with Garrison Architects and contractors (Trane; SLS; Premier Security; Kappa)
- Design meetings with Edwards Engineering for ES Site Work project will begin shortly
- District and NRCM have procured and installed a "live view" construction camera
- Closed out fiber optic relocation contract (work is complete)
- Bidding out a small project to renovate the Alternative School
- Assisting District in adding staff parking
- Evaluated proposals for Third Party Testing and Inspection